Florida Energy Conservation Code
Air Distribution System Test Report

Hover over form fields for instructions.

Instructions for submission: Upload completed form to Accela Citizen Access (ACA) Portal using this link or email to permitting@martin.fl.us

System Information

Owner name _____ Contractor name _____ Permit # _____

Site address _____ (Street) _____ (City) _____ (State) _____ (ZIP Code)

Final inspection date _____

Duct Tightness

Section 403.3.2.1. Duct tightness. Duct tightness shall be verified by testing to ANSI/RESNET/ICC 380.

Prescriptive is substantially leak-free (see below). Performance is Qn=as indicated on energy calculation.

☐ Ducts/air handler in conditioned space ☐ Tested by a Class 1 BERS rater (results below)

Air Distribution System Leakage Test Results

System	Duct leakage		Test type (select)
_____	_____	CFM25	◯ out ◯ tot
_____	_____	CFM25	◯ out ◯ tot
_____	_____	CFM25	◯ out ◯ tot
_____	_____	CFM25	◯ out ◯ tot

Sum _____

Total conditioned floor area _____

Total house duct system leakage _____ ◯ Qn ◯ out ◯ tot

To qualify as "substantially leak free," Qn must be less than or equal to 0.03 per Section 202. Substantially Leak Free. Distribution system air leakage to outdoors is no greater than 3 CFM25 per 100 square feet of conditioned floor area at a pressure differential of 25 Pascal (0.10 inc. w.c.) across the entire air distribution system, including the manufacturer's air handler enclosure.

Attestation

I am a FL BERS Class 1 rater in good standing. I have tested the air distribution system(s) referenced by the permit listed above in accordance with ASHRAE Standard 152.

BERS printed name	Class 1 rater certification number	BERS signature & date

The Building Energy Rating System (BERS) law can be found at FS 553.990.999.
Find currently certified FL BERS Class 1 raters

For Building Department use only

Building Department signature & date